

Parkside Project Summary Schedule

January 31, 2009

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10	J-10	A-10	S-10	O-10	N-10	D-10		
SPIRIT I																																						
Architect																																						
Building Plan & Contract	██████████			Completed																																		
Master Planning	██████████			Completed																																		
Schematic Design	██████████			Completed																																		
Design Development	██████████			Completed																																		
Develop Rough Grading Bid Pkg	██████████			Completed																																		
Construction Design	██████████			Completed																																		
Develop Building Bid packages	██████████			Completed																																		
Construction Management																																						
Select CM	██████████			Completed																																		
Pre Construction Phase	██████████			Completed																																		
Contractor Bid Packages	██████████			Completed																																		
Finalize GMP	██████████			Completed																																		
Rough Site Grading & Hydro Seed	██████████			In Progress																																		
Construction Manager On-Site	██████████			In Progress																																		
Building Construction	██████████			In Progress																																		
Punch List & Set-ups	██████████			In Progress																																		
Final Site Develop & Landscaping	██████████			In Progress																																		
Move -in & Occupy	██████████			In Progress																																		
Easter Service April 4, 2010	██████████			In Progress																																		
SPIRIT II																																						
Architect																																						
Update & Issue Final Building Plan	██████████			Completed																																		
Develop Bldg Plan Budget	██████████			Completed																																		
Amend BCDM Contract	██████████			Completed																																		
Schematic Design	██████████			Completed																																		
Schematic Design Est & Reviews	██████████			Completed																																		
Design Development	██████████			In Progress			Complete 3-20																															
Construction Design - Fdn/Slab Concrete /UG utilities	██████████			Complete 4/30																																		
Construction Design - Structural/Dry-in	██████████			Complete 5/30																																		
Construction Design - Complete All	██████████			Complete 6/30																																		
Develop Building Bid packages	██████████			In Progress																																		
Construction Management																																						
PC Decision to Build Spirit II	██████████			In Progress																																		
Amend SMD Contract	██████████			In Progress																																		
Contractor Bid Packages	██████████			In Progress																																		
Building Construction	██████████			In Progress																																		
Punch List & Set-ups	██████████			In Progress																																		
Consecrate The Church	██████████			In Progress																																		
Final Site Develop & Landscaping	██████████			In Progress																																		