

Parkside Project Summary Schedule

March 28, 2009

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10	J-10	A-10	S-10	O-10	N-10	D-10
SPIRIT I																																				
Architect																																				
Building Plan & Contract	██████████			Completed																																
Master Planning	██████████				Completed																															
Schematic Design	██████████			Completed																																
Design Development	██████████					Completed																														
Develop Rough Grading Bid Pkg	██████████							Completed																												
Construction Design	██████████								Completed																											
Develop Building Bid packages	██████████									Completed																										
Construction Management																																				
Select CM	██████████			Completed																																
Pre Construction Phase	██														Completed																					
Contractor Bid Packages	██████████								Completed																											
Finalize GMP	██████████											Completed																								
Rough Site Grading & Hydro Seed	██████████										In Progress																									
Construction Manager On-Site	██████████												In Progress																							
Building Construction	██████████												In Progress																							
Punch List & Set-ups	██████████																							In Progress												
Final Site Develop & Landscaping	██████████																				In Progress															
Move -in & Occupy	██████████																								In Progress											
Easter Service April 4, 2010	██████████																																			
Cmplt Spirit Boulevard Entrance	██████████															Completed																				
Off-Site Force Main Sewer	██████████															Completed																				
Smallhouse Roadway Improvements	██████████															Completed																				
Property Zoning Efforts	██████████					Completed																														
Obtain permits	██████████							Completed																												
SPIRIT II																																				
Architect																																				
Update & Issue Final Building Plan	██████████								Completed																											
Develop Bldg Plan Budget	██████████							Completed																												
Amend BCDM Contract	██████████									Completed																										
Schematic Design	██████████										Completed																									
Schematic Design Est & Reviews	██████████												Completed																							
Design Development	██████████														Completed																					
Construction Design - Fdn/Slab Concrete /UG utilities	██████████															In Progress - To Complete 4/30																				
Construction Design - Structural/Dry-in	██████████															In Progress - To Complete 5/30																				
Construction Design - Complete All	██████████																	To Complete 6/30																		
Construction Management																																				
PC Decision to Build Spirit II	██████████															Completed																				
Amend SMD Contract	██████████															Completed																				
Contracts and Bid Packages	██████████																		In Progress																	
Building Construction	██████████																				In Progress															
Punch List & Set-ups	██████████																								In Progress											
Consecrate The Church	██████████																																			
Final Site Develop & Landscaping	██████████																								In Progress											