

Parkside Project Summary Schedule

September 22, 2008

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10	J-10	A-10	S-10	O-10	N-10	D-10
SPIRIT I																																				
Architect																																				
Building Plan & Contract	██████████			Completed																																
Master Planning	██████████			Completed																																
Schematic Design				██████████		Completed																														
Design Development				██████████			Completed																													
Develop Rough Grading Bid Pkg				██████████			Completed																													
Construction Design				██████████			In progress																													
Develop Building Bid packages				██████████																																
Construction Management																																				
Select CM	██████████			Completed																																
Pre Construction Phase				████████████████████									In Progress																							
Contractor Bid Packages				██████████			██████████			In progress																										
Finalize GMP				██████████					In progress																											
Rough Site Grading & Hydro Seed				██████████			In progress																													
Construction Manager On-Site				██████████																																
Building Construction				██████████																																
Punch List & Set-ups				██████████																																
Final Site Develop & Landscaping				██████████																																
Move -in & Occupy				██████████																																
Easter Service April 4, 2010				█																																
Cmplt Boulevard Entrance Grading				██████████																																
Off-Site Utilities - Sewer				██████████																																
Smallhouse Roadway Improvements				██████████																																
Property Zoning Efforts				██████████		Completed																														
Obtain permits				██████████			In progress																													
SPIRIT II																																				
Architect																																				
Update & Issue Final Building Plan				██████████			In progress																													
Develop Bldg Plan Budget				██████████			Completed																													
Amend BCDM Contract				██████████			In progress																													
Schematic Design				██████████			Complete 12-19																													
Schematic Design Est & Reviews				██████████			Complete mid January																													
Design Development				██████████			Complete 3-20																													
Construction Design - Fdn/Slab Concrete /UG utilities				██████████			Complete 4/30																													
Construction Design - Structural/Dry-in				██████████			Complete 5/30																													
Construction Design - Complete All				██████████			Complete 6/30																													
Develop Building Bid packages				██████████																																
Construction Management																																				
PC Decision to Build Spirit II				██████████																																
Amend SMD Contract				██████████																																
Contractor Bid Packages				██████████																																
Building Construction				██████████																																
Punch List & Set-ups				██████████																																
Consecrate The Church				█																																
Final Site Develop & Landscaping				██████████																																