

Parkside Project Summary Schedule

September 10, 2008

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10	J-10	A-10	S-10	O-10	N-10	D-10
SPIRIT I																																				
Architect																																				
Building Plan & Contract	█			Completed																																
Master Planning	█			Completed																																
Schematic Design	█			Completed																																
Design Development	█			Completed																																
Develop Rough Grading Bid Pkg	█			Completed																																
Construction Design	█			In progress																																
Develop Building Bid packages	█																																			
Construction Management																																				
Select CM	█			Completed																																
Pre Construction Phase	█			In Progress																																
Contractor Bid Packages	█			In progress																																
Finalize GMP	█																																			
Rough Site Grading & Hydro Seed	█			In progress																																
Construction Manager On-Site	█			█																																
Building Construction	█			█																																
Punch List & Set-ups	█			█																																
Final Site Develop & Landscaping	█			█																																
Move -in & Occupy	█			█																																
Easter Service April 4, 2010	█			█																																
Cmplt Boulevard Entrance Grading	█			█																																
Off-Site Utilities - Sewer	█			█																																
Smallhouse Roadway Improvements	█			█																																
Property Zoning Efforts	█			Completed																																
Obtain permits	█			In progress																																
SPIRIT II																																				
Architect																																				
Update & Issue Final Building Plan	█			In progress																																
Develop Bldg Plan Budget	█			Completed																																
Amend BCDM Contract	█			In progress																																
Schematic Design	█			█																																
Design Development	█			█																																
Construction Design	█			█																																
Develop Building Bid packages	█			█																																
Construction Management																																				
PC Decision to Build Spirit II	█			█																																
Amend SMD Contract	█			█																																
Contractor Bid Packages	█			█																																
Building Construction	█			█																																
Punch List & Set-ups	█			█																																
Consecrate The Church	█			█																																
Final Site Develop & Landscaping	█			█																																