

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

4/29/09

The Geo-thermal well field contractor has had equipment trouble the last few days. The drill rig has been down, but, is back up and running today. This has delayed the geo-thermal well field construction about a week.

We are awaiting the water company to lower the water main to allow for our tie-in and we are awaiting WRECC to relocate the power pole nearest Smallhouse Road.

The natural gas yard line has been installed. We finally found a few dry days that would allow for the trenching operation to take place.

Scotty's Contracting completed the major work at Smallhouse Road and will continue work with the turn lane at Smallhouse/Three Springs Road. The off site force main sewer work has been completed by S&R Excavation. Holland, Inc. has started moving dirt at the Spirit One Boulevard/Smallhouse Road entrance.

Holland, Inc. was able to final dress the front retention basin and the "front lawn" and the seeding is to begin today.

Lyons Company is nearly complete with the installation of the storm water piping for Spirit One.

Complete Steel Fabricators have installed the "red-iron" that is required for the Spirit One project and Wilkerson Plastering has started the metal stud wall construction. This work should progress well with the addition of another crew scheduled to arrive in the morning.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com