

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

6/3/09

The Geo-thermal well field contractor has finished drilling the geo-thermal wells has completed the inter-connection piping of the geo-thermal lines. He has graded the site and will pipe to building in the coming days.

The water company has lowered the water main and we are ready for WCWD to install the water meter. WRECC has installed the new power pole and relocated the wiring. Insight relocated the Cable TV as well.

Scott & Murphy, Inc. and DEI are in process of installing the final light pole bases for Spirit One. The light pole bases for Spirit Two should start next week. Holland, Inc. has completed the new boulevard entrance from Smallhouse Road and has removed the old asphalt drive off Smallhouse Road. This area has been re-graded, seeded and mulched. Holland has also freshened the stone on the boulevard and installed more silt fencing around the drainage structures.

Wilkerson Plastering has completed all of exterior wall/bearing wall framing. Grayhawk, Inc. has installed the trusses on the office/educational areas of Spirit One. They have installed the flat trusses over the kitchen and mechanical room and approximately half of the trusses over the Social Hall. Wilkerson has approximately 65% of the plywood sheeting on the perimeter walls. Wilkerson has begun construction of interior partition walls. The roof sheeting of the office/educational areas should be complete by weeks end.

Diversified Electric has started the electrical rough-in of the exterior/bearing walls and will begin rough-in of the interior partitions as they are constructed. Simon masonry has begun the installation of the brick veneer.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com