

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I & II

8/12/09

We have obtained the building permit for the site and foundation of Spirit II. The major contracts are being awarded so fabrication of long lead items can begin. Foundation construction for the new church is underway.

Simon Masonry set the upper precast concrete coping last week and Geoghegan roofing is installing the membrane roofing at the flat roof areas. Geoghegan is approximately 90% complete with the metal shingle roofing as well. Above ceiling work can now proceed into the remaining building areas (Social Hall/Lobby/Kitchen/Mechanical Room). BG Glass began installation of the windows today. Simon Masonry is now working on the remaining brick work at the west end of the educational/office areas. Once complete, the brick at the entrance will be installed.

Lyons Co. continues to install hydronic piping, plumbing and HVAC ductwork and units as drywall is installed on the bottom of the trusses. Diversified Electric continues the electrical rough-in of the interior partitions as they are constructed. Eagle Fire Protection has started the installation of their piping. As the windows are installed, Wilkerson will be able to hang the gypsum wall board in the office/educational wings.

Scott & Murphy, Inc. will begin concrete curbs and sidewalk work in the next couple of weeks.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com