

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010											
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN														
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																																			
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	09SEP09		100		0	■ GENERAL CONDITIONS																																			
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100		0	■ MASS EARTHWORK/STORM PIPING																																			
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100		0	■ CONCRETE FOUNDATIONS																																			
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																																			
1033	SITE SEWER	10d	0	06MAR09 A	24MAR09 A		100		0	■ SITE SEWER																																			
1070	UNDERSLAB UTILITIES	15d	0	06MAR09 A	16APR09 A		100		0	■ UNDERSLAB UTILITIES																																			
1032	SITE FIRE PROTECTION	20d	0	18MAR09 A	16APR09 A		100		0	■ SITE FIRE PROTECTION																																			
1034	SITE POWER	10d	0	18MAR09 A	20MAR09 A		100		0	■ SITE POWER																																			
1080	CONCRETE SLABS	10d	0	01APR09 A	15APR09 A		100		0	■ CONCRETE SLABS																																			
1150	GEO-THERMAL WELLS	25d	0	08APR09 A	18JUN09 A		100		0	■ GEO-THERMAL WELLS																																			
1020	OFF-SITE UTILITIES	60d	0	15APR09 A	29APR09 A		100		0	■ OFF-SITE UTILITIES																																			
1100	METAL STUD ERECTION	25d	0	16APR09 A	08JUL09 A		100		0	■ METAL STUD ERECTION																																			
1031	SITE GAS	3d	0	22APR09 A	27APR09 A		100		0	■ SITE GAS																																			
1090	STEEL ERECTION	10d	0	22APR09 A	07MAY09 A		100		0	■ STEEL ERECTION																																			
1500	Dress/Mulch Detention Ponds	10d	0	22APR09 A	25MAY09 A		100		0	■ Dress/Mulch Detention Ponds																																			
1520	Spirit Boulevard Work	15d	0	29APR09 A	25MAY09 A		100		0	■ Spirit Boulevard Work																																			
1540	WALL SHEETING	20d	0	07MAY09 A	03JUL09 A		100		0	■ WALL SHEETING																																			
1110	LIGHT GAUGE TRUSSES	14d	0	11MAY09 A	18JUN09 A		100		0	■ LIGHT GAUGE TRUSSES																																			
1270	BRICK VENEER	60d	1d2h	22MAY09 A	10SEP09	20d	98		0	■ BRICK VENEER																																			
1550	ROOF SHEETING	30d	0	22MAY09 A	03JUL09 A		100		0	■ ROOF SHEETING																																			
1130	ELECTRICAL ROUGH-IN	26d	1d2h	11JUN09 A	10SEP09	0	95		0	■ ELECTRICAL ROUGH-IN																																			
1410	ROUGH CARPENTRY	20d	0	11JUN09 A	13JUL09 A		100		0	■ ROUGH CARPENTRY																																			
1120	ROOFING	30d	2h	17JUN09 A	09SEP09	0	99		0	■ ROOFING																																			
1145	FIRE PROTECTION ROUGH-IN	15d	2d2h	17JUN09 A	11SEP09	136d	85		0	■ FIRE PROTECTION ROUGH-IN																																			
1140	PLUMBING ROUGH-IN	26d	2d5h	30JUN09 A	11SEP09	0	90		0	■ PLUMBING ROUGH-IN																																			
1510	Stone @ Rear Parking Lot	3d2h	0	01JUL09 A	06JUL09 A		100		0	■ Stone @ Rear Parking Lot																																			
1180	DOORS/FRAMES	12d	0	24JUL09 A	19AUG09 A		100		0	■ DOORS/FRAMES																																			
1160	HVAC ROUGH-IN	20d	6d	28JUL09 A	16SEP09	132d	70		0	■ HVAC ROUGH-IN																																			
1170	ALUMINUM STOREFRONT	10d	3d4h	05AUG09 A	15SEP09	134d	65		0	■ ALUMINUM STOREFRONT																																			
1420	AUDIO/VISUAL ROUGH-IN	30d	6d	05AUG09 A	17SEP09	117d	80		0	■ AUDIO/VISUAL ROUGH-IN																																			

Start date 15SEP08
 Finish date 24MAR10
 Data date 09SEP09
 Run date 09SEP09
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 test

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

