

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010					
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR											
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																													
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	10MAR09		100	GEN COND	47,830	■ GENERAL CONDITIONS																													
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100	HOLLAND	234,740	■ MASS EARTHWORK/STORM PIPING																													
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100	CONCFND	127,352	■ CONCRETE FOUNDATIONS																													
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																													
1033	SITE SEWER	10d	9d6h	06MAR09 A	24MAR09	253d	2		0	■ SITE SEWER																													
1070	UNDERSLAB UTILITIES	15d	10d7h	06MAR09 A	25MAR09	0	28	U-ELEC,	70,000	■ UNDERSLAB UTILITIES																													
1150	GEO-THERMAL WELLS	25d	25d	17MAR09	20APR09	231d	0	GEO	100,000	■ GEO-THERMAL WELLS																													
1032	SITE FIRE PROTECTION	20d	20d	18MAR09	14APR09	238d	0		0	■ SITE FIRE PROTECTION																													
1034	SITE POWER	10d	5d	18MAR09 A	24MAR09	253d	50		0	■ SITE POWER																													
1080	CONCRETE SLABS	10d	10d	25MAR09	08APR09	0	0	SLABS	137,082	■ CONCRETE SLABS																													
1500	Dress/Mulch Detention Ponds	10d	10d	01APR09	14APR09	238d	0		0	■ Dress/Mulch Detention Ponds																													
1090	STEEL ERECTION	10d	10d	08APR09	22APR09	232d	0	STEEL	129,000	■ STEEL ERECTION																													
1100	METAL STUD ERECTION	25d	25d	08APR09	13MAY09	0	0	STUDS	493,200	■ METAL STUD ERECTION																													
1020	OFF-SITE UTILITIES	60d	60d	15APR09	07JUL09	178d	0		0	■ OFF-SITE UTILITIES																													
1031	SITE GAS	10d	10d	15APR09	28APR09	228d	0		0	■ SITE GAS																													
1510	Stone @ Rear Parking Lot	3d	3d	21APR09	23APR09	231d	0		0	■ Stone @ Rear Parking Lot																													
1520	Spirit Boulevard Work	15d	15d	29APR09	19MAY09	213d	0		0	■ Spirit Boulevard Work																													
1110	LIGHT GAUGE TRUSSES	15d	15d	13MAY09	03JUN09	0	0	TRUSS	231,289	■ LIGHT GAUGE TRUSSES																													
1170	ALUMINUM STOREFRONT	10d	10d	13MAY09	27MAY09	207d	0	ALUM	122,300	■ ALUMINUM STOREFRONT																													
1270	BRICK VENEER	60d	60d	13MAY09	05AUG09	40d	0	BRICK	333,000	■ BRICK VENEER																													
1120	ROOFING	35d	35d	03JUN09	22JUL09	0	0	ROOF	246,400	■ ROOFING																													
1410	ROUGH CARPENTRY	20d	20d	03JUN09	01JUL09	182d	0	R-CARP	71,761	■ ROUGH CARPENTRY																													
1085	SITE CONCRETE	20d	20d	08JUL09	05AUG09	40d	0	SITECONC	50,195	■ SITE CONCRETE																													
1130	ELECTRICAL ROUGH-IN	26d	26d	08JUL09	13AUG09	4d	0	ELEC	308,000	■ ELECTRICAL ROUGH-IN																													
1140	PLUMBING ROUGH-IN	26d	26d	08JUL09	13AUG09	4d	0	PLUMB	157,235	■ PLUMBING ROUGH-IN																													
1145	FIRE PROTECTION ROUGH-IN	15d	15d	22JUL09	12AUG09	152d	0	FIREPRO	128,800	■ FIRE PROTECTION ROUGH-IN																													
1160	HVAC ROUGH-IN	20d	20d	22JUL09	19AUG09	147d	0	HVAC	585,200	■ HVAC ROUGH-IN																													
1180	DOORS/FRAMES	12d	12d	22JUL09	07AUG09	0	0	DRS/FRM	86,445	■ DOORS/FRAMES																													
1420	AUDIO/VISUAL ROUGH-IN	30d	30d	22JUL09	02SEP09	122d	0	AVROUGH	38,000	■ AUDIO/VISUAL ROUGH-IN																													
1190	DRYWALL	25d	25d	28JUL09	01SEP09	0	0	DRYWALL	45,000	■ DRYWALL																													

Start date 15SEP08
 Finish date 16MAR10
 Data date 10MAR09
 Run date 10MAR09
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 SPIRIT ONE

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

SPIRIT ONE - CONSTRUCTION SCHEDULE

ID	Description	Units	Total	Display: Budget																			
1PAINT	FIRST COAT PAINT		50,980													50,980							
2NDPAINT	2ND COAT PAINT		17,900													149	17,751						
A/VEQUIP	AUDIO/VIS EQUIP		57,000														23,275	33,725					
ALUM	ALUM. STOREFRONT		122,300									122,300											
ASPHALT	ASPHALT PAVING		134,300														134,300						
AVROUGH	AUDIO/VIS ROUGH-IN		38,000											9,025	26,600	2,375							
BRICK	BRICK		333,000									67,294	122,100	127,650	15,956								
CASEWORK	CASEWORK		69,150													14,406	54,744						
C-GRID	CEILING GRID		3,000													3,000							
CLGTILE	CEILING TILE		3,000														3,000						
CONCFND	CONCRETE FOUNDATIONS		127,352				30,564	53,488	43,300														
DIFFUSER	DIFFUSERS/GRILLES		46,300													7,234	39,066						
DRS/FRM	HM DRS/FRAMES		86,445											51,327	35,118								
DRYWALL	DRYWALL		45,000											5,625	37,800	1,575							
EL-DEVIC	ELECTRICAL DEVICES		7,000															4,288	2,713				
ELEC	ELECTRICAL ROUGH-IN		308,000											202,865	105,135								
EPOXY	EPOXY FLOOR COATING		5,000														5,000						
F-GRADE	FINAL GRADING		32,000														32,000						
FIREHEAD	FIRE SPRINKLER HEADS		32,200													5,031	27,169						
FIREPRO	FIRE PROTECT ROUGH-IN		128,800											61,180	67,620								
FLRCVRG	FLOOR COVERING		74,500															30,421	44,079				
GEN COND	GENERAL CONDITIONS		47,830	4,592	8,801	7,653	8,418	8,035	7,653	2,678													
GEO	GEO THERMAL WELLS		100,000								44,000	56,000											
HOLLAND	MASS EARTHWORK		234,740	*	49,991	43,470	47,817	45,644	21,735														
HVAC	HVAC ROUGH-IN		585,200												208,478	376,723							
KITCHEN	SET KITCHEN EQUIP		0																				
LIGHT	LIGHTING		75,000													11,719	63,281						
MISCACCE	MISC. ACCESSORIES		90,331															55,328	35,003				
ON-UTIL	ONSITE UTILITIES		0																				
OWNER	OWNER COST		0																				
PLUMB	PLUMBING ROUGH-IN		157,235											103,563	53,672								
PLUMBFIX	PLUMBING FIXTURES		51,808															30,530	21,278				
R-CARP	ROUGH CARPENTRY		71,761											68,621	3,140								
ROOF	ROOFING		246,400											134,640	111,760								
SHADES	WINDOW SHADES		19,271															11,803	7,468				
SITECONC	SITE CONCRETE		50,195												42,979	7,216							
SLABS	CONCRETE SLABS		137,082								56,546	80,536											
SMD			0																				
STEEL	STEEL WORK		129,000									129,000											
STUDS	METAL STUDS		493,200									318,114	175,086										
TRUSS	LIGHT GAUGE TRUSSES		231,289										186,959	44,330									
U-ELEC	UNDERSLAB ELECTRICAL		20,000							20,000													
U-PLUMB	UNDERSLAB PLUMBING		50,000								50,000												
Total				*	58,792	51,123	86,800	107,167	72,688	173,225	583,650	551,638	369,692	927,592	892,139	96,321	192,409	173,395	144,266	0	0	0	
					SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR
					2008						2009						2010						

Start date 15SEP08
 Finish date 16MAR10
 Data date 10MAR09
 Run date 10MAR09
 Page number 3A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 SPIRIT ONE

- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point