

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010					
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR											
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																													
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	03JUN09		100	GEN COND	47,830	■ GENERAL CONDITIONS																													
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100	HOLLAND	234,740	■ MASS EARTHWORK/STORM PIPING																													
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100	CONCFND	127,352	■ CONCRETE FOUNDATIONS																													
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																													
1033	SITE SEWER	10d	0	06MAR09 A	24MAR09 A		100		0	■ SITE SEWER																													
1070	UNDERSLAB UTILITIES	15d	0	06MAR09 A	16APR09 A		100	U-ELEC,	70,000	■ UNDERSLAB UTILITIES																													
1032	SITE FIRE PROTECTION	20d	0	18MAR09 A	16APR09 A		100		0	■ SITE FIRE PROTECTION																													
1034	SITE POWER	10d	0	18MAR09 A	20MAR09 A		100		0	■ SITE POWER																													
1080	CONCRETE SLABS	10d	0	01APR09 A	15APR09 A		100	SLABS	137,082	■ CONCRETE SLABS																													
1150	GEO-THERMAL WELLS	25d	11d	08APR09 A	18JUN09	198d	56	GEO	100,000	■ GEO-THERMAL WELLS																													
1020	OFF-SITE UTILITIES	60d	0	15APR09 A	29APR09 A		100		0	■ OFF-SITE UTILITIES																													
1100	METAL STUD ERECTION	25d	19d	16APR09 A	30JUN09	7d	24	STUDS	493,200	■ METAL STUD ERECTION																													
1031	SITE GAS	3d	0	22APR09 A	27APR09 A		100		0	■ SITE GAS																													
1090	STEEL ERECTION	10d	0	22APR09 A	07MAY09 A		100	STEEL	129,000	■ STEEL ERECTION																													
1500	Dress/Mulch Detention Ponds	10d	0	22APR09 A	25MAY09 A		100		0	■ Dress/Mulch Detention Ponds																													
1520	Spirit Boulevard Work	15d	0	29APR09 A	25MAY09 A		100		0	■ Spirit Boulevard Work																													
1540	WALL SHEETING	20d	3d	07MAY09 A	08JUN09	37d	85		0	■ WALL SHEETING																													
1110	LIGHT GAUGE TRUSSES	14d	14d	11MAY09 A	23JUN09	7d	0	TRUSS	231,289	■ LIGHT GAUGE TRUSSES																													
1270	BRICK VENEER	60d	54d7h	22MAY09 A	19AUG09	37d	9	BRICK	333,000	■ BRICK VENEER																													
1550	ROOF SHEETING	30d	16d4h	22MAY09 A	26JUN09	7d	45		0	■ ROOF SHEETING																													
1510	Stone @ Rear Parking Lot	3d2h	3d2h	04JUN09	09JUN09	206d	0		0	■ Stone @ Rear Parking Lot																													
1130	ELECTRICAL ROUGH-IN	26d	23d3h	11JUN09 A	14JUL09	31d	10	ELEC	308,000	■ ELECTRICAL ROUGH-IN																													
1145	FIRE PROTECTION ROUGH-IN	15d	15d	11JUN09	01JUL09	189d	0	FIREPRO	128,800	■ FIRE PROTECTION ROUGH-IN																													
1160	HVAC ROUGH-IN	20d	20d	11JUN09	08JUL09	184d	0	HVAC	585,200	■ HVAC ROUGH-IN																													
1410	ROUGH CARPENTRY	20d	10d	11JUN09 A	07JUL09	185d	50	R-CARP	71,761	■ ROUGH CARPENTRY																													
1120	ROOFING	35d	35d	12JUN09 *	31JUL09	0	0	ROOF	246,400	■ ROOFING																													
1085	SITE CONCRETE	20d	20d	19JUN09	16JUL09	61d	0	SITECONC	50,195	■ SITE CONCRETE																													
1140	PLUMBING ROUGH-IN	26d	25d1h	30JUN09 A	05AUG09	17d	3	PLUMB	157,235	■ PLUMBING ROUGH-IN																													
1180	DOORS/FRAMES	12d	7d6h	24JUL09 A	12AUG09	0	35	DRS/FRM	86,445	■ DOORS/FRAMES																													
1420	AUDIO/VISUAL ROUGH-IN	30d	30d	31JUL09	11SEP09	122d	0	AVROUGH	38,000	■ AUDIO/VISUAL ROUGH-IN																													

Start date 15SEP08
 Finish date 25MAR10
 Data date 03JUN09
 Run date 03JUN09
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 SPIRIT ONE

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

