

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010					
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR											
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																													
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	03APR09		100	GEN COND	47,830	■ GENERAL CONDITIONS																													
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100	HOLLAND	234,740	■ MASS EARTHWORK/STORM PIPING																													
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100	CONCFND	127,352	■ CONCRETE FOUNDATIONS																													
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																													
1033	SITE SEWER	10d	0	06MAR09 A	24MAR09 A		100		0	■ SITE SEWER																													
1070	UNDERSLAB UTILITIES	15d	6d3h	06MAR09 A	13APR09	0	58	U-ELEC,	70,000	■ UNDERSLAB UTILITIES																													
1032	SITE FIRE PROTECTION	20d	4d	18MAR09 A	09APR09	250d	80		0	■ SITE FIRE PROTECTION																													
1034	SITE POWER	10d	0	18MAR09 A	20MAR09 A		100		0	■ SITE POWER																													
1080	CONCRETE SLABS	10d	5d5h	01APR09 A	21APR09	0	44	SLABS	137,082	■ CONCRETE SLABS																													
1150	GEO-THERMAL WELLS	25d	25d	03APR09	08MAY09	226d	0	GEO	100,000	■ GEO-THERMAL WELLS																													
1500	Dress/Mulch Detention Ponds	10d	10d	03APR09	17APR09	244d	0		0	■ Dress/Mulch Detention Ponds																													
1020	OFF-SITE UTILITIES	60d	60d	15APR09	07JUL09	186d	0		0	■ OFF-SITE UTILITIES																													
1031	SITE GAS	10d	10d	15APR09	28APR09	236d	0		0	■ SITE GAS																													
1090	STEEL ERECTION	10d	10d	21APR09	05MAY09	232d	0	STEEL	129,000	■ STEEL ERECTION																													
1100	METAL STUD ERECTION	25d	25d	21APR09	26MAY09	0	0	STUDS	493,200	■ METAL STUD ERECTION																													
1520	Spirit Boulevard Work	15d	15d	29APR09	19MAY09	221d	0		0	■ Spirit Boulevard Work																													
1510	Stone @ Rear Parking Lot	3d	3d	08MAY09	13MAY09	226d	0		0	■ Stone @ Rear Parking Lot																													
1110	LIGHT GAUGE TRUSSES	15d	15d	26MAY09	16JUN09	0	0	TRUSS	231,289	■ LIGHT GAUGE TRUSSES																													
1170	ALUMINUM STOREFRONT	10d	10d	26MAY09	09JUN09	207d	0	ALUM	122,300	■ ALUMINUM STOREFRONT																													
1270	BRICK VENEER	60d	60d	26MAY09	18AUG09	40d	0	BRICK	333,000	■ BRICK VENEER																													
1120	ROOFING	35d	35d	16JUN09	04AUG09	0	0	ROOF	246,400	■ ROOFING																													
1410	ROUGH CARPENTRY	20d	20d	16JUN09	14JUL09	182d	0	R-CARP	71,761	■ ROUGH CARPENTRY																													
1085	SITE CONCRETE	20d	20d	21JUL09	18AUG09	40d	0	SITECONC	50,195	■ SITE CONCRETE																													
1130	ELECTRICAL ROUGH-IN	26d	26d	21JUL09	26AUG09	4d	0	ELEC	308,000	■ ELECTRICAL ROUGH-IN																													
1140	PLUMBING ROUGH-IN	26d	26d	21JUL09	26AUG09	4d	0	PLUMB	157,235	■ PLUMBING ROUGH-IN																													
1145	FIRE PROTECTION ROUGH-IN	15d	15d	04AUG09	25AUG09	152d	0	FIREPRO	128,800	■ FIRE PROTECTION ROUGH-IN																													
1160	HVAC ROUGH-IN	20d	20d	04AUG09	01SEP09	147d	0	HVAC	585,200	■ HVAC ROUGH-IN																													
1180	DOORS/FRAMES	12d	12d	04AUG09	20AUG09	0	0	DRS/FRM	86,445	■ DOORS/FRAMES																													
1420	AUDIO/VISUAL ROUGH-IN	30d	30d	04AUG09	15SEP09	122d	0	AVROUGH	38,000	■ AUDIO/VISUAL ROUGH-IN																													
1530	Topsoil @ Spirit ONE	4d	4d	05AUG09	10AUG09	50d	0		0	■ Topsoil @ Spirit ONE																													

Start date 15SEP08
 Finish date 29MAR10
 Data date 03APR09
 Run date 02APR09
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 SPIRIT ONE

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

