

SPIRIT ONE - CONSTRUCTION SCHEDULE

| Act ID | Description                 | Orig Dur | Rem Dur | Early Start | Early Finish | Total Float | %   | Resource | Budgeted Cost | 2008                          |     |     |     |     |     |     |     |     |     |     |     | 2009 |     |     |     |     |     |     |  |  |  |  |  | 2010 |  |  |  |  |  |
|--------|-----------------------------|----------|---------|-------------|--------------|-------------|-----|----------|---------------|-------------------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|--|--|--|--|--|------|--|--|--|--|--|
|        |                             |          |         |             |              |             |     |          |               | SEP                           | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP  | OCT | NOV | DEC | JAN | FEB | MAR |  |  |  |  |  |      |  |  |  |  |  |
| 1000   | NOTICE TO PROCEED           | 0        | 0       | 15SEP08 A   |              |             | 100 |          | 0             | ◆ NOTICE TO PROCEED           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1005   | GENERAL CONDITIONS          | 295d     | 0       | 15SEP08 A   | 29APR09      |             | 100 | GEN COND | 47,830        | ■ GENERAL CONDITIONS          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1010   | MASS EARTHWORK/STORM PIPING | 35d      | 0       | 15SEP08 A   | 13FEB09 A    |             | 100 | HOLLAND  | 234,740       | ■ MASS EARTHWORK/STORM PIPING |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1060   | CONCRETE FOUNDATIONS        | 25d      | 0       | 15DEC08 A   | 24FEB09 A    |             | 100 | CONCFND  | 127,352       | ■ CONCRETE FOUNDATIONS        |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1460   | AWARD BID PACKAGES          | 0        | 0       | 06JAN09 A   |              |             | 100 |          | 0             | ◆ AWARD BID PACKAGES          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1033   | SITE SEWER                  | 10d      | 0       | 06MAR09 A   | 24MAR09 A    |             | 100 |          | 0             | ■ SITE SEWER                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1070   | UNDERSLAB UTILITIES         | 15d      | 0       | 06MAR09 A   | 16APR09 A    |             | 100 | U-ELEC,  | 70,000        | ■ UNDERSLAB UTILITIES         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1032   | SITE FIRE PROTECTION        | 20d      | 0       | 18MAR09 A   | 16APR09 A    |             | 100 |          | 0             | ■ SITE FIRE PROTECTION        |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1034   | SITE POWER                  | 10d      | 0       | 18MAR09 A   | 20MAR09 A    |             | 100 |          | 0             | ■ SITE POWER                  |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1080   | CONCRETE SLABS              | 10d      | 0       | 01APR09 A   | 15APR09 A    |             | 100 | SLABS    | 137,082       | ■ CONCRETE SLABS              |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1150   | GEO-THERMAL WELLS           | 25d      | 11d2h   | 08APR09 A   | 14MAY09      | 218d        | 55  | GEO      | 100,000       | ■ GEO-THERMAL WELLS           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1020   | OFF-SITE UTILITIES          | 60d      | 0       | 15APR09 A   | 29APR09 A    |             | 100 |          | 0             | ■ OFF-SITE UTILITIES          |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1100   | METAL STUD ERECTION         | 25d      | 27d4h   | 16APR09 A   | 05JUN09      | 0           | 0   | STUDS    | 493,200       | ■ METAL STUD ERECTION         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1031   | SITE GAS                    | 3d       | 0       | 22APR09 A   | 27APR09 A    |             | 100 |          | 0             | ■ SITE GAS                    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1090   | STEEL ERECTION              | 10d      | 6d      | 22APR09 A   | 07MAY09      | 223d        | 40  | STEEL    | 129,000       | ■ STEEL ERECTION              |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1500   | Dress/Mulch Detention Ponds | 10d      | 2d      | 22APR09 A   | 01MAY09      | 227d        | 80  |          | 0             | ■ Dress/Mulch Detention Ponds |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1520   | Spirit Boulevard Work       | 15d      | 15d     | 29APR09     | 20MAY09      | 214d        | 0   |          | 0             | ■ Spirit Boulevard Work       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1510   | Stone @ Rear Parking Lot    | 3d2h     | 3d2h    | 01MAY09     | 06MAY09      | 224d        | 0   |          | 0             | ■ Stone @ Rear Parking Lot    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1540   | WALL SHEETING               | 20d      | 20d     | 07MAY09     | 03JUN09      | 36d         | 0   |          | 0             | ■ WALL SHEETING               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1110   | LIGHT GAUGE TRUSSES         | 19d      | 19d     | 11MAY09     | 04JUN09      | 0           | 0   | TRUSS    | 231,289       | ■ LIGHT GAUGE TRUSSES         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1550   | ROOF SHEETING               | 30d      | 30d     | 18MAY09     | 26JUN09      | 4d          | 0   |          | 0             | ■ ROOF SHEETING               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1270   | BRICK VENEER                | 60d      | 60d     | 21MAY09     | 12AUG09      | 36d         | 0   | BRICK    | 333,000       | ■ BRICK VENEER                |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1120   | ROOFING                     | 35d      | 35d     | 05JUN09     | 23JUL09      | 0           | 0   | ROOF     | 246,400       | ■ ROOFING                     |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1410   | ROUGH CARPENTRY             | 20d      | 20d     | 05JUN09     | 02JUL09      | 182d        | 0   | R-CARP   | 71,761        | ■ ROUGH CARPENTRY             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1140   | PLUMBING ROUGH-IN           | 26d      | 26d     | 05JUN09     | 13JUL09      | 28d         | 0   | PLUMB    | 157,235       | ■ PLUMBING ROUGH-IN           |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1130   | ELECTRICAL ROUGH-IN         | 26d      | 26d     | 11JUN09     | 16JUL09      | 25d         | 0   | ELEC     | 308,000       | ■ ELECTRICAL ROUGH-IN         |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1145   | FIRE PROTECTION ROUGH-IN    | 15d      | 15d     | 11JUN09     | 01JUL09      | 183d        | 0   | FIREPRO  | 128,800       | ■ FIRE PROTECTION ROUGH-IN    |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1160   | HVAC ROUGH-IN               | 20d      | 20d     | 11JUN09     | 08JUL09      | 178d        | 0   | HVAC     | 585,200       | ■ HVAC ROUGH-IN               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1085   | SITE CONCRETE               | 20d      | 20d     | 18JUN09     | 15JUL09      | 56d         | 0   | SITECONC | 50,195        | ■ SITE CONCRETE               |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1180   | DOORS/FRAMES                | 12d      | 12d     | 24JUL09     | 10AUG09      | 0           | 0   | DRS/FRM  | 86,445        | ■ DOORS/FRAMES                |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |
| 1420   | AUDIO/VISUAL ROUGH-IN       | 30d      | 30d     | 24JUL09     | 03SEP09      | 122d        | 0   | AVROUGH  | 38,000        | ■ AUDIO/VISUAL ROUGH-IN       |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |  |  |  |  |  |      |  |  |  |  |  |

Start date 15SEP08  
 Finish date 17MAR10  
 Data date 29APR09  
 Run date 29APR09  
 Page number 1A  
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH  
 SPIRIT ONE

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

