

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010											
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN														
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																																			
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	13AUG09		100		0	■ GENERAL CONDITIONS																																			
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100		0	■ MASS EARTHWORK/STORM PIPING																																			
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100		0	■ CONCRETE FOUNDATIONS																																			
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																																			
1033	SITE SEWER	10d	0	06MAR09 A	24MAR09 A		100		0	■ SITE SEWER																																			
1070	UNDERSLAB UTILITIES	15d	0	06MAR09 A	16APR09 A		100		0	■ UNDERSLAB UTILITIES																																			
1032	SITE FIRE PROTECTION	20d	0	18MAR09 A	16APR09 A		100		0	■ SITE FIRE PROTECTION																																			
1034	SITE POWER	10d	0	18MAR09 A	20MAR09 A		100		0	■ SITE POWER																																			
1080	CONCRETE SLABS	10d	0	01APR09 A	15APR09 A		100		0	■ CONCRETE SLABS																																			
1150	GEO-THERMAL WELLS	25d	0	08APR09 A	18JUN09 A		100		0	■ GEO-THERMAL WELLS																																			
1020	OFF-SITE UTILITIES	60d	0	15APR09 A	29APR09 A		100		0	■ OFF-SITE UTILITIES																																			
1100	METAL STUD ERECTION	25d	0	16APR09 A	08JUL09 A		100		0	■ METAL STUD ERECTION																																			
1031	SITE GAS	3d	0	22APR09 A	27APR09 A		100		0	■ SITE GAS																																			
1090	STEEL ERECTION	10d	0	22APR09 A	07MAY09 A		100		0	■ STEEL ERECTION																																			
1500	Dress/Mulch Detention Ponds	10d	0	22APR09 A	25MAY09 A		100		0	■ Dress/Mulch Detention Ponds																																			
1520	Spirit Boulevard Work	15d	0	29APR09 A	25MAY09 A		100		0	■ Spirit Boulevard Work																																			
1540	WALL SHEETING	20d	0	07MAY09 A	03JUL09 A		100		0	■ WALL SHEETING																																			
1110	LIGHT GAUGE TRUSSES	14d	0	11MAY09 A	18JUN09 A		100		0	■ LIGHT GAUGE TRUSSES																																			
1270	BRICK VENEER	60d	9d	22MAY09 A	25AUG09	34d	85		0	■ BRICK VENEER																																			
1550	ROOF SHEETING	30d	0	22MAY09 A	03JUL09 A		100		0	■ ROOF SHEETING																																			
1130	ELECTRICAL ROUGH-IN	26d	5d2h	11JUN09 A	20AUG09	9d	80		0	■ ELECTRICAL ROUGH-IN																																			
1410	ROUGH CARPENTRY	20d	0	11JUN09 A	13JUL09 A		100		0	■ ROUGH CARPENTRY																																			
1120	ROOFING	30d	9d	17JUN09 A	25AUG09	0	70		0	■ ROOFING																																			
1145	FIRE PROTECTION ROUGH-IN	15d	8d2h	17JUN09 A	25AUG09	152d	45		0	■ FIRE PROTECTION ROUGH-IN																																			
1140	PLUMBING ROUGH-IN	26d	7d6h	30JUN09 A	24AUG09	9d	70		0	■ PLUMBING ROUGH-IN																																			
1510	Stone @ Rear Parking Lot	3d2h	0	01JUL09 A	06JUL09 A		100		0	■ Stone @ Rear Parking Lot																																			
1180	DOORS/FRAMES	12d	0	24JUL09 A	19AUG09 A		100		0	■ DOORS/FRAMES																																			
1160	HVAC ROUGH-IN	20d	11d	28JUL09 A	27AUG09	149d	45		0	■ HVAC ROUGH-IN																																			
1170	ALUMINUM STOREFRONT	10d	9d6h	05AUG09 A	08SEP09	141d	3		0	■ ALUMINUM STOREFRONT																																			
1420	AUDIO/VISUAL ROUGH-IN	30d	9d	05AUG09 A	07SEP09	127d	70		0	■ AUDIO/VISUAL ROUGH-IN																																			

Start date 15SEP08
 Finish date 26MAR10
 Data date 13AUG09
 Run date 12AUG09
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 test

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

