

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	Budgeted Cost	2008												2009												2010					
										SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN								
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		0	◆ NOTICE TO PROCEED																													
1005	GENERAL CONDITIONS	295d	0	15SEP08 A	28JUL09		100		0	■ GENERAL CONDITIONS																													
1010	MASS EARTHWORK/STORM PIPING	35d	0	15SEP08 A	13FEB09 A		100		0	■ MASS EARTHWORK/STORM PIPING																													
1060	CONCRETE FOUNDATIONS	25d	0	15DEC08 A	24FEB09 A		100		0	■ CONCRETE FOUNDATIONS																													
1460	AWARD BID PACKAGES	0	0	06JAN09 A			100		0	◆ AWARD BID PACKAGES																													
1033	SITE SEWER	10d	0	06MAR09 A	24MAR09 A		100		0	■ SITE SEWER																													
1070	UNDERSLAB UTILITIES	15d	0	06MAR09 A	16APR09 A		100		0	■ UNDERSLAB UTILITIES																													
1032	SITE FIRE PROTECTION	20d	0	18MAR09 A	16APR09 A		100		0	■ SITE FIRE PROTECTION																													
1034	SITE POWER	10d	0	18MAR09 A	20MAR09 A		100		0	■ SITE POWER																													
1080	CONCRETE SLABS	10d	0	01APR09 A	15APR09 A		100		0	■ CONCRETE SLABS																													
1150	GEO-THERMAL WELLS	25d	0	08APR09 A	18JUN09 A		100		0	■ GEO-THERMAL WELLS																													
1020	OFF-SITE UTILITIES	60d	0	15APR09 A	29APR09 A		100		0	■ OFF-SITE UTILITIES																													
1100	METAL STUD ERECTION	25d	0	16APR09 A	08JUL09 A		100		0	■ METAL STUD ERECTION																													
1031	SITE GAS	3d	0	22APR09 A	27APR09 A		100		0	■ SITE GAS																													
1090	STEEL ERECTION	10d	0	22APR09 A	07MAY09 A		100		0	■ STEEL ERECTION																													
1500	Dress/Mulch Detention Ponds	10d	0	22APR09 A	25MAY09 A		100		0	■ Dress/Mulch Detention Ponds																													
1520	Spirit Boulevard Work	15d	0	29APR09 A	25MAY09 A		100		0	■ Spirit Boulevard Work																													
1540	WALL SHEETING	20d	0	07MAY09 A	03JUL09 A		100		0	■ WALL SHEETING																													
1110	LIGHT GAUGE TRUSSES	14d	0	11MAY09 A	18JUN09 A		100		0	■ LIGHT GAUGE TRUSSES																													
1270	BRICK VENEER	60d	12d	22MAY09 A	13AUG09	30d	80		0	■ BRICK VENEER																													
1550	ROOF SHEETING	30d	0	22MAY09 A	03JUL09 A		100		0	■ ROOF SHEETING																													
1130	ELECTRICAL ROUGH-IN	26d	6d4h	11JUN09 A	05AUG09	14d	75		0	■ ELECTRICAL ROUGH-IN																													
1410	ROUGH CARPENTRY	20d	0	11JUN09 A	13JUL09 A		100		0	■ ROUGH CARPENTRY																													
1120	ROOFING	30d	12d	17JUN09 A	13AUG09	0	60		0	■ ROOFING																													
1145	FIRE PROTECTION ROUGH-IN	15d	11d2h	17JUN09 A	12AUG09	160d	25		0	■ FIRE PROTECTION ROUGH-IN																													
1140	PLUMBING ROUGH-IN	26d	9d1h	30JUN09 A	10AUG09	14d	65		0	■ PLUMBING ROUGH-IN																													
1510	Stone @ Rear Parking Lot	3d2h	0	01JUL09 A	06JUL09 A		100		0	■ Stone @ Rear Parking Lot																													
1180	DOORS/FRAMES	12d	0	24JUL09 A	19AUG09 A		100		0	■ DOORS/FRAMES																													
1085	SITE CONCRETE	20d	24d1h	28JUL09	31AUG09	30d	0		0	■ SITE CONCRETE																													
1160	HVAC ROUGH-IN	20d	13d	28JUL09	14AUG09	159d	35		0	■ HVAC ROUGH-IN																													
1170	ALUMINUM STOREFRONT	10d	10d	05AUG09 A	27AUG09	150d	0		0	■ ALUMINUM STOREFRONT																													

Start date 15SEP08  
 Finish date 26MAR10  
 Data date 28JUL09  
 Run date 29JUL09  
 Page number 1A  
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH  
 test

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

