

# Parkside Project Summary Schedule

August 12, 2008

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10	J-10	A-10	S-10	O-10	N-10	D-10						
<b>SPIRIT I</b>																																										
<b>Architect</b>																																										
Building Plan & Contract	█			Completed																																						
Master Planning	█				Completed																																					
Schematic Design	█			Completed																																						
Design Development	█				Completed																																					
Develop Rough Grading Bid Pkg	█					In progress																																				
Construction Design	█							In progress																																		
Develop Building Bid packages	█																																									
<b>Construction Management</b>																																										
Select CM	█			Completed																																						
Pre Construction Phase	█												In Progress																													
Contractor Bid Packages	█							In Progress																																		
Finalize GMP	█																																									
Rough Site Grading & Hydro Seed	█																																									
Construction Manager On-Site	█												In Progress																													
Building Construction	█												In Progress																													
Punch List & Set-ups	█																																									
Final Site Develop & Landscaping	█																																									
Move -in & Occupy	█																																									
Easter Service April 4, 2010	█																																									
Off-Site Utilities - Sewer	█																																									
Smallhouse Roadway Improvements	█																																									
Property Zoning Efforts	█				Completed																																					
Obtain permits	█						In progress																																			
<b>SPIRIT II</b>																																										
<b>Architect</b>																																										
Update & Issue Final Building Plan	█							In progress																																		
Develop Budget and approve	█							In progress																																		
Amend BCDM Contract	█																																									
Schematic Design	█																																									
Design Development	█																																									
Construction Design	█																																									
Develop Building Bid packages	█																																									
<b>Construction Management</b>																																										
Amend SMD Contract	█																																									
Contractor Bid Packages	█																																									
Building Construction	█																																									
Punch List & Set-ups	█																																									
Consecrate The Church	█																																									
Final Site Develop & Landscaping	█																																									