



**Beringer Ciaccio  
Dennell Mabrey**

**Periodic Field Observation Report**

**Owner: Holy Spirit Catholic Church – Bowling Green, KY**

**Project: Holy Spirit Catholic Church – Spirit I**

**Date: April 17, 2009, Thursday**

**BCDM # 0364-06**

**Construction Report: No. 2**

**Time: 8:45 a.m.**

**Weather Conditions: Clear, 55°**

**Page 1 of 1**

Persons Present

- Joe Meyer, Rick Honeycut, and Dan Daniel - Scott, Murphy & Daniel
- Art Kunkel, John Knepler, Fr. Jerry Riney, Bernie Switzgebel, Ivana Walker, Charlie Gries, Tim Minor, and Donnie Cook - Holy Spirit Catholic Church
- Jim Dennell and Paul Kelly - BCDM

Work Observed

- Floor slabs were in place at the entire building with the exception of the kitchen/mechanical room areas.
- A crew of 12 were pouring concrete at the kitchen area.
- A crew of 6 were drilling the geothermal loop field (2 drilling rigs active).

Items Discussed

- Pre-Installation Meeting with the Masonry Sub-Contractor (Terry Simon):
  - Detail Sheet A1-5 was reviewed for control joint locations at building corners. Terry suggested adding an additional wythe of 4" CMU to back up the exterior veneer brick at Detail 19 (NW corner of Vestibule 161).
  - It was noted that the face brick coursing would be stack bond at the corners of the piers, but that any panel exceeding 8" wide would be running bond.
  - Locations of soldier courses and the corbel details at the top of the wall were reviewed.
  - Control joints on the building elevations were reviewed.
  - Attachment of the copings at the top of the walls was reviewed.
  - The masonry sample panel located at the exterior of the job trailer was reviewed and noted to be acceptable.

Signature \_\_\_\_\_

Date April 22, 2009

Typed Name Paul Kelly

c: Joe Meyer - Scott, Murphy, and Daniel  
Art Kunkel - Holy Spirit Catholic Church

File: 0364-06.3.2