

SPIRIT ONE - CONSTRUCTION SCHEDULE

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	Resource	2008												2009												2010											
									SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN														
1000	NOTICE TO PROCEED	0	0	15SEP08 A			100		▶ NOTICE TO PROCEED																																			
1005	GENERAL CONDITIONS	295d	295d	15SEP08 A	04FEB10	35d	0	GEN COND	■ GENERAL CONDITIONS																																			
1010	MASS EARTHWORK/STORM PIPING	35d	3d4h	15SEP08 A	18DEC08	210d	90	HOLLAND	■ MASS EARTHWORK/STORM PIPING																																			
1060	CONCRETE FOUNDATIONS	25d	25d	15DEC08	20JAN09	0	0	CONCFND	■ CONCRETE FOUNDATIONS																																			
1020	OFF-SITE UTILITIES	60d	60d	31DEC08	25MAR09	259d	0		■ OFF-SITE UTILITIES																																			
1460	AWARD BID PACKAGES	0	0	06JAN09		6d	0		▶ AWARD BID PACKAGES																																			
1030	ON-SITE UTILITIES	15d	15d	13JAN09	02FEB09	184d	0	ON-UTIL	■ ON-SITE UTILITIES																																			
1150	GEO-THERMAL WELLS	25d	25d	13JAN09	16FEB09	286d	0	GEO	■ GEO-THERMAL WELLS																																			
1070	UNDERSLAB UTILITIES	10d	10d	21JAN09	03FEB09	0	0	U-ELEC,	■ UNDERSLAB UTILITIES																																			
1090	STEEL ERECTION	10d	10d	21JAN09	03FEB09	0	0	STEEL	■ STEEL ERECTION																																			
1080	CONCRETE SLABS	10d	10d	04FEB09	17FEB09	0	0	SLABS	■ CONCRETE SLABS																																			
1100	METAL STUD ERECTION	25d	25d	18FEB09	24MAR09	0	0	STUDS	■ METAL STUD ERECTION																																			
1110	LIGHT GAUGE TRUSSES	15d	15d	25MAR09	14APR09	0	0	TRUSS	■ LIGHT GAUGE TRUSSES																																			
1170	ALUMINUM STOREFRONT	10d	10d	25MAR09	07APR09	250d	0	ALUM	■ ALUMINUM STOREFRONT																																			
1270	BRICK VENEER	60d	60d	25MAR09	16JUN09	83d	0	BRICK	■ BRICK VENEER																																			
1120	ROOFING	45d	45d	15APR09	16JUN09	0	0	ROOF	■ ROOFING																																			
1410	ROUGH CARPENTRY	20d	20d	15APR09	12MAY09	225d	0	R-CARP	■ ROUGH CARPENTRY																																			
1085	SITE CONCRETE	20d	20d	20MAY09	16JUN09	83d	0	SITECONC	■ SITE CONCRETE																																			
1130	ELECTRICAL ROUGH-IN	26d	26d	20MAY09	24JUN09	6d	0	ELEC	■ ELECTRICAL ROUGH-IN																																			
1140	PLUMBING ROUGH-IN	26d	26d	20MAY09	24JUN09	6d	0	PLUMB	■ PLUMBING ROUGH-IN																																			
1040	BASE ASPHALT	5d	5d	17JUN09	23JUN09	83d	0	ASPHALT	■ BASE ASPHALT																																			
1145	FIRE PROTECTION ROUGH-IN	15d	15d	17JUN09	07JUL09	185d	0	FIREPRO	■ FIRE PROTECTION ROUGH-IN																																			
1160	HVAC ROUGH-IN	20d	20d	17JUN09	14JUL09	180d	0	HVAC	■ HVAC ROUGH-IN																																			
1180	DOORS/FRAMES	12d	12d	17JUN09	02JUL09	0	0	DRS/FRM	■ DOORS/FRAMES																																			
1420	AUDIO/VISUAL ROUGH-IN	30d	30d	17JUN09	28JUL09	155d	0	AVROUGH	■ AUDIO/VISUAL ROUGH-IN																																			
1310	FINAL GRADING	7d	7d	24JUN09	02JUL09	83d	0	F-GRADE	■ FINAL GRADING																																			
1190	DRYWALL	25d	25d	03JUL09	06AUG09	0	0	DRYWALL	■ DRYWALL																																			
1200	1ST COAT PAINT	8d	8d	07AUG09	18AUG09	0	0	1PAINT	■ 1ST COAT PAINT																																			
1050	LANDSCAPING	5d	5d	14AUG09	20AUG09	83d	0	OWNER	■ LANDSCAPING																																			
1320	SEED/STRAW	3d	3d	14AUG09	18AUG09	85d	0	OWNER	■ SEED/STRAW																																			
1210	CEILING GRID	10d	10d	19AUG09	01SEP09	0	0	C-GRID	■ CEILING GRID																																			

Start date 15SEP08
 Finish date 25MAR10
 Data date 15DEC08
 Run date 17DEC08
 Page number 1A
 © Primavera Systems, Inc.

HOLY SPIRIT CATHOLIC CHURCH
 SPIRIT ONE

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▶ Start milestone point
- ◀ Finish milestone point

