

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT – HOLY SPIRIT CATHOLIC CHURCH **SPIRIT I & II - 12/1/09**

The Spirit II steel superstructure construction has begun. More steel is to be delivered and erected this week. The glue-lam trusses are to follow in the next few weeks. Underslab plumbing and electrical is also underway.

Spirit I work is entering the final stages. Simon Masonry has completed all of the masonry and precast work. BG Glass has installed the windows and exterior doors and is putting the final touches on the interior glass work. Wilkerson Plastering has completed hanging all of the drywall in the entire building. They are now moving into the “finishing” of the drywall in the social hall. Simpson Brothers painting has completed the prime coat and first finish coat of paint in all of the office/educational wings and the lobby area and has begun the final coats of paint in these areas. Wilkerson has installed the ceiling grid at the office/educational wings, lobby and kitchen areas and has “cut-in” boarder ceiling tile in these areas. The “field” ceiling tile will be installed later this week. Wilkerson Plastering has finished installing the carpet and is currently finishing up the installation of the vinyl tile in the office/educational areas. The resinous flooring in the kitchen is being installed and should be complete this week. The ceramic tile in the restrooms in being installed.

Lyons Co. continues to finalize the hydronic piping and HVAC ductwork in the social hall. Final testing of the system is to begin next week. Diversified is putting the finishing touches to their work in the finished areas and is awaiting the Social Hall area to get to the point they can complete their work. We now have “permanent” power and have some lights burning. ISTT and Booth Fire & Safety are finalizing their data and fire alarm cabling. Eagle Fire Protection has completed the fire protection piping and is performing their final testing this week.

The exterior landscaping for Spirit I is complete as is the exterior concrete work. The asphalt paving is also complete for Spirit I.