

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT – HOLY SPIRIT CATHOLIC CHURCH** **SPIRIT I & II - 10/1/09**

Foundation construction for the new church is complete. The shop drawings are being reviewed for the structural steel. The shop drawings have been reviewed and approved for the light gauge trusses and the glue-laminated trusses. We are pushing for the approval of the structural steel shop drawings. Fabrication of the steel will take approximately 3-4 weeks. After fabrication, we will proceed with the erection of the 'red-iron' and glue-laminated trusses.

We are to receive the 'final' pieces of the precast stone tomorrow, which will allow Simon Masonry to complete the masonry work for Spirit I. Geoghegan roofing has completed the roofing, gutter and downspout installation. The downspouts will be tied into the existing storm water system next week. Above ceiling work is still underway in the entire building. BG Glass has installed 70% of the windows and will begin installation of the remaining windows and doors next week. Wilkerson Plastering has hung the drywall the office/educational areas of the building. They have moved into the lobby/kitchen/social hall half of the building. Wilkerson is completing the "finishing" of the drywall in the office/educational area. Simpson Brothers painting has painted the prime coat of paint in the office wing and is prepared to continue painting next week in the educational areas. Wilkerson has begun installation of the ceiling grid at the office wing.

Lyons Co. continues to install hydronic piping, plumbing, HVAC ductwork and units as drywall is installed on the bottom of the trusses. Diversified Electric continues the electrical rough-in of the interior partitions as they are constructed. Wire is being pulled to the panels and devices. Eagle Fire Protection continues with the installation of their piping/sprinkler heads. They currently have installed sprinkler heads in the office/educational areas of the building.

Scott & Murphy, Inc. has nearly completed the concrete curbs and sidewalks for Spirit I. The PDO playground drainage system is being installed. This should be complete this week. This will allow Scott & Murphy to finish the Spirit I sidewalks. Scotty's Contracting has placed the base coat of asphalt at the boulevard, drives and parking areas related to Spirit I. Scott & Murphy, Inc. has installed the extruded curbing and we are preparing to "final dress" Spirit I area and proceed with seeding/landscaping in the upcoming weeks.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**