

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

11/11/08

Holland, Inc. has finished grading the Spirit II parking areas and has begun placing stone on these areas. They have completed grading of the boulevard and have placed the #2 stone in these areas.

Holland has shaped the front and rear detention basins and is currently distributing the topsoil in these areas. They will dress these areas and begin hydro-seeding in the near future.

The paved lot behind Spirit I has been brought to rough grade and will remain without stone base at this time. The geothermal test well has been drilled and the test is scheduled to take place next week.

Holland will now move on to the installation of the storm water system. American Engineering has been on site and has performed compaction tests as the fill material has been placed on site.

The Concrete bids have been received and are currently under review. This package should be awarded in the coming days.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com