

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

11/4/08

Holland, Inc. has been working on bringing the parking areas and the boulevard to grade. They are currently working on shaping the rear detention area and preparing to place topsoil in this detention area to final dress.

Holland has continued work at the on the rear section of the boulevard and is preparing to place stone base on this area. Holland needs to place fill material in the rear paved lot behind the proposed Spirit I building pad.

American Engineering has been on site and has performed compaction tests as the fill material has been placed on site

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com