

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT – HOLY SPIRIT CATHOLIC CHURCH** **SPIRIT I & II - 11/4/09**

Fabrication of the steel is underway. We expect steel delivery no later than the week of 11/16/09. We will proceed with the erection of the 'red-iron' and glue-laminated trusses.

We received the long awaited critical pieces of precast stone. BG Glass has installed the windows and has begun installation of the exterior doors. Wilkerson Plastering has nearly completed hanging all of the drywall in the entire building. Wilkerson has completed the "finishing" of the drywall in the office/educational area. They are now moving into the "finishing" of the drywall in the social hall/restrooms and lobby area. Simpson Brothers painting has completed the prime coat and first finish coat of paint in all of the office/educational wings and has begun the final coats of paint in these areas. Wilkerson has installed the ceiling grid at the office/educational wings and has "cut-in" boarder ceiling tile in these areas.

Lyons Co. continues to install hydronic piping, plumbing, HVAC ductwork and units as drywall is installed on the bottom of the trusses. HVAC ductwork in the office/educational wings is nearing completion and Lyons Company is installing diffusers and grilles in the ceiling grid at the office/educational wings. Diversified Electric has completed the rough-in and has pulled wire to most areas. We now have "permanent" power and have some lights burning. ISTT and Booth Fire & Safety are in the process of installing their data and fire alarm cabling. Eagle Fire Protection has completed the fire protection piping and has most heads installed and in place. The final heads will be placed as the ceiling grid finishes. They currently have installed sprinkler heads in the office/educational areas of the building.

Scott & Murphy, Inc. has completed the concrete curbs and sidewalks for Spirit I. The PDO playground drainage system has been installed and the mulch is in place. The playground fencing will be installed next week. Holland, Inc. has completed the final grading for Spirit I and Greenwood Landscape Contractors has started seeding and placement of sod.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**