

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT**

### **HOLY SPIRIT CATHOLIC CHURCH**

#### **SPIRIT I**

**12/15/08**

Holland, Inc. has installed the majority of the storm piping at this time. They still have (5) boxes and (4) runs of piping to install on the rear piping system. As weather allows, they will seed/mulch the retention basins.

The stone for the remaining parking areas will be placed as weather permits. Reinforcing steel should be delivered this week and the concrete foundations will begin when it arrives.

The geo-thermal test well was completed last weekend and we are currently awaiting the results and reports. This will be forwarded to BCDM so they can complete the geo-thermal well field design.

The majority of the bid packages have been issued for bid. (Geo-thermal well field and asphalt paving have not been released for bid). The bids are to be submitted to the owner Friday, December 19<sup>th</sup>.

The construction documents will be submitted to the state for application of the full building permit.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**