

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT – HOLY SPIRIT CATHOLIC CHURCH **SPIRIT I & II - 1/5/10**

The Spirit II steel superstructure construction is still underway. The steel erectors have nearly completed their work and the glue-laminated trusses and material are on site and ready to begin erection in the next few days. Underslab plumbing and electrical is also underway. After the glue-laminated truss installation begins, we will have Wilkerson Plastering begin the metal stud framing. The site lighting poles for Spirit II parking areas have arrived and should be installed later this week.

Spirit I work is entering the final days. All subcontractors have already or are reaching “substantial completion”. In the next few days, the final inspections will take place and we will begin the punch list and final cleaning stages of Spirit I.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com