

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

1/6/09

Holland, Inc. has completed the storm piping. As weather allows, they will seed/mulch the retention basins.

The stone for the remaining parking areas will be placed as weather permits.

The geo-thermal test well report has been completed and delivered to BCDM for their use in finalizing the geo-thermal well field design.

The concrete foundation work has been started and we will continue as weather allows.

The bids have been opened for the majority of the bid packages for Spirit I. We had great interest and very competitive bids for these packages. We are currently reviewing and clarifying the bids. Subcontract awards will be issued for most packages this week.

The construction documents are being submitted to the state for application of the full building permit.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com