

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT**

### **HOLY SPIRIT CATHOLIC CHURCH**

#### **SPIRIT I**

**3/10/09**

The Geo-thermal well field bid package has been awarded to GeoThermal Earthworks, Inc. The contract is being issued and work should begin on this in the next week.

The State Building Inspectors office has requested that we send them stamped light gauge truss drawings before they issue the full building permit. The stamped shop drawings have been submitted to the State and we will check on the status of the building permit.

Subcontractors are providing shop drawings and submittals and the review process is underway.

The primary electric conduit is in place and the communication piping work is underway. Also, the below-slab plumbing work has begun. Scott & Ritter has begun the site sanitary sewer work.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**