

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT**

### **HOLY SPIRIT CATHOLIC CHURCH**

#### **SPIRIT I**

**3/24/09**

The Geo-thermal well field contractor is to be on site today doing some layout and will begin drilling in the next few days.

The State Building Inspectors office has issued the conditional approval permit We will be submitting the final paperwork to the state as we receive it (i.e. fire alarm submittals, kitchen exhaust hood submittals, etc.).

Subcontractors are still providing shop drawings and submittals and the review process is underway.

The primary electric conduit and the communication piping has been installed. The natural gas yard line is to be installed later this week. The below-slab plumbing work should finish this week and the below slab electrical work has begun and should wrap up next week. When these items are complete Scott & Murphy, Inc. will begin to prepare for the concrete slab pours.

Scott & Ritter has completed the site sanitary sewer work from the building to the proposed sewer pump station. Also, the site water line installation is underway. The electrical ditch to the pump station is being installed as well.

The county opened the bids for the Smallhouse road improvement project today. They received (6) bids that ranged from \$61,087 to \$123,514.35. The county is currently reviewing the bids to verify scope and should make an award by the end of the week. The off-site force main sewer bids have been received by the PPSC. This work should be awarded soon.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**