

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

4/2/09

The Geo-thermal well field contractor has begun drilling for the ge-thermal wells. He is to mobilize another drill and proceed. This work is expected to last approximately 3-4 weeks.

BCDM is returning submittals/shop drawings and they are being returned to subcontractors as they are received.

The natural gas yard line is ready to be installed as soon as the ground is dry enough to allow for trenching. The below-slab plumbing and electrical work is winding down and the preparation for the slab pour is underway.

The site water loop should be complete this week and Central Plumbing will only have the line from Smallhouse Road to the area near the barn to install. The communication line from Spirit One to the rectory is currently being installed.

The county has awarded the Smallhouse Road improvement project to Scotty's Contracting for the amount of \$61,087. The off-site force main sewer bid has been awarded to S&R Excavation by the PPSC. Also, the PPSC will receive bids today for the earthwork required to complete the Spirit Boulevard Entrance at Smallhouse Road. This work should be awarded soon. All three of these items should be underway in the next two weeks.

After the slabs have been poured and have cured properly, we will begin with the construction of the metal stud walls.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com