

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

4/22/09

The Geo-thermal well field contractor is moving right along and currently has approximately 34 of the wells drilled. This work is expected to complete sometime next week. We will be able to grade and place stone at this area when the geo-thermal contractor completes his work.

WRECC has provided power to the building for our temporary use and this will provide permanent power as well.

The natural gas yard line is STILL ready to be installed as soon as the ground is dry enough to allow for trenching. With rain every 2 or 3 days, we have not be able to get the trenching machine in place. The forecast looks good and we hope to have this work done this week. .

The site water loop was completed and the water line to Smallhouse road has been installed. WCWD needs to lower the water main to allow us to properly connect. The Spirit One light pole bases are currently being installed.

The county has awarded the Smallhouse Road improvement project to Scotty's Contracting and they began work today. The off-site force main sewer work has started and S&R Excavation should finish this work next week. The earthwork required to complete the Spirit Boulevard Entrance at Smallhouse Road will be completed by Holland, Inc. after Scotty's Contracting is complete with the Smallhouse Road work.

The concrete slabs have been poured and we have started up with the metal stud walls.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com