

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

5/8/09

The Geo-thermal well field contractor should finish drilling the middle of next week and spend a couple of weeks doing the final piping connections.

The water company is currently lowering the water main and will make the tie-in next week. WRECC to relocate the power pole nearest Smallhouse Road on Monday May the 11th.

The natural gas yard line has been installed and has been connected at the main. All of the light pole bases that we can currently access have been poured in place.

Scotty's Contracting completed the major work at Smallhouse Road and will continue work with the turn lane at Smallhouse/Three Springs Road. The off site force main sewer work has been completed by S&R Excavation. Holland, Inc. has started moving dirt at the Spirit One Boulevard/Smallhouse Road entrance. The weather has put a hold on Holland's work this week.

Holland did get the front retention basin and the "front yard" dressed and seeded. The rye grass is beginning to show.

Lyons Company has completed the storm water piping for Spirit One and has now started installation of the toilet "hangers".

Wilkerson Plastering will have the perimeter bearing walls for the office and educational areas complete today. Wilkerson is to begin plywood installation at the perimeter walls Monday. Grayhawk is to begin setting trusses early next week.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com