

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

6/26/09

The Geo-thermal well field contractor has finished his work and will proceed with testing of piping.

The water line work has been completed and the water has been tested. We currently have running water to the new building as well as the rectory.

Scott & Murphy, Inc. and DEI have installed all of the light pole bases for Spirit I and Spirit II. We are making plans to install the light poles for Spirit I in the next several weeks.

Holland, Inc has freshened the stone on the boulevard and installed more silt fencing around the drainage structures. Holland, Inc. will now grade the rear asphalt area (over the geo-thermal well field) and the additional parking spaces adjacent to the loop drive.

Wilkerson Plastering has nearly completed the interior wall framing in the office/classroom areas. They will begin next week framing the interior walls for the kitchen/mechanical room and restrooms adjacent to the social hall. Grayhawk, Inc. has completed the installation/bracing of the light gauge trusses. Wilkerson has begun the installation of the drywall at the bottom side of the light gauge trusses. Wilkerson has approximately 95% of the plywood sheeting on the perimeter walls. The roof sheeting of the office/educational areas is complete. The roof sheeting at the flat areas is complete. Wilkerson should complete all the roof sheeting next week. Roofing is to begin next week.

Lyons Co. continues to install storm piping, plumbing and HVAC ductwork and units as walls are framed and drywall is installed on the bottom of the trusses. Diversified Electric continues the electrical rough-in of the interior partitions as they are constructed. Simon masonry has completed approximately 75% of the brick and are ready for the precast stone to arrive. We are approximately 2-3 weeks from delivery of the precast. Eagle Fire Protection has started the installation of their pipe hangers and will begin installing fire protection piping as the progress allows.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com