

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I

7/29/09

Holland, Inc has now graded the rear asphalt area (over the geo-thermal well field) and the additional parking spaces adjacent to the loop drive.

Wilkerson Plastering has completed the interior wall framing of Spirit I. Wilkerson has most of the drywall at the bottom side of the light gauge trusses in the (2) of the (3) office/education wings. Wilkerson has completed the wall sheeting and the roof sheeting. The roof sheeting at the flat areas is complete. Geoghegan roofing has installed metal shingle roofing at (2) of the (3) office/educational areas and should finish the metal shingle installation at the social hall roof this week. Geoghegan has also installed the membrane roofing at the two "flats" over the office/educational area and is prepared to install the remaining membrane roofing over the social hall area as soon as the brick work above is completed.

Simon Masonry has received most of the precast lintels and is now proceeding with the brick work up to the eaves at the building perimeter. Simon has completed all of the brick work for the gable roofs over the social hall.

Lyons Co. continues to install hydronic piping, plumbing and HVAC ductwork and units as drywall is installed on the bottom of the trusses. Diversified Electric continues the electrical rough-in of the interior partitions as they are constructed. Eagle Fire Protection has started the installation of their piping.

We are now able to field measure the window openings and should start setting window frames sometime next week.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com