

SCOTT, MURPHY & DANIEL



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

PROJECT PROGRESS REPORT

HOLY SPIRIT CATHOLIC CHURCH

SPIRIT I & II

9/9/09

Foundation construction for the new church is underway. We are approximately 75% complete with the construction of the foundations. The contracts are being awarded for the remaining work and the shop drawings are being reviewed for the structural steel, light gauge trusses and glue-laminated beams.

Simon Masonry is in the process of laying the remaining brick at the social hall and installing the final pieces of precast concrete. Geoghegan roofing has completed the roofing installation. Geoghegan to begin installation of gutters/downspouts this week. Above ceiling work is underway in the entire building. BG Glass has installed 60% of the windows and can now install the remaining windows. Wilkerson Plastering is in the process of hanging the drywall and is nearly complete with the office/educational areas of the building. They have moved into the lobby/kitchen/social hall half of the building.

Lyons Co. continues to install hydronic piping, plumbing and HVAC ductwork and units as drywall is installed on the bottom of the trusses. Diversified Electric continues the electrical rough-in of the interior partitions as they are constructed. Eagle Fire Protection continues with the installation of their piping. They currently have installed sprinkler heads in the office/educational areas of the building. As Wilkerson finishes drywall and mechanical trades clear each area, painting will follow.

Scott & Murphy, Inc. has started the installation of the concrete curbs and sidewalks for Spirit I. Scotty's Contracting is final grading the stone at Spirit I and is preparing to place the asphalt base coat.

Phone (270) 781-9944 • Fax (270) 782-2506
Email@scottmurphydaniel.com