

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT**

### **HOLY SPIRIT CATHOLIC CHURCH**

#### **SPIRIT I**

**9/23/08**

The earthwork package has been awarded to Holland, Inc. The contract is in process of being signed. SMD will forward the original to Ivana Walker. Monte Holland (Supervisor for Holland, Inc.) has been on the job since the day of the groundbreaking with 3-4 other men each day. The wood that was to be salvaged from the barns has been removed, the remaining material has been taken care of. The concrete, block, etc. is being used as fill material, the asphalt paving is to be utilized as well. The asphalt, concrete and masonry has been measured and documented by our engineering department to verify quantities of material being re-used. The barn metal was sent to Southern Recycling. The check is to be issued to Holy Spirit Catholic Church. I will pick up the check and deliver it to Ivana Walker.

The topsoil has been stripped and stockpiled at the athletic field location. The detention pond near Smallhouse Road is currently being excavated and the fill at the building pad is underway.

American Engineering has been on site and will do the required soil testing. I also met with Owen Lawson regarding his concerns about excessive water run-off from our property to his entrance drive.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**