

# **SCOTT, MURPHY & DANIEL**



P. O. BOX 2520 • BOWLING GREEN, KY. 42102

## **PROJECT PROGRESS REPORT**

### **HOLY SPIRIT CATHOLIC CHURCH**

#### **SPIRIT I**

**3/3/09**

The Geo-thermal well field bid packages has been awarded to GeoThermal Earthworks, Inc. The contract is being issued and work should begin on this in the next couple of weeks.

The State Building Inspectors office has requested that we send them stamped light gauge truss drawings before they issue the full building permit. We should have this information in the next week or so, which should allow us to obtain the full building permit by the time we are ready to start up with the walls.

The site utilities and below-slab plumbing and electric work has begun. This work should take 2-3 weeks and allow for us to pour the floor slabs.

**Phone (270) 781-9944 • Fax (270) 782-2506**  
**Email@scottmurphydaniel.com**