Spirit II Front End Schedule

Issue No.15 August 14, 2009

Activity Description	Driver	Start	Finish	27-Jun	4-Jul	11-Jul	18-Jul	25-Jul	1-Aug	8-Aug	15-Aug	22-Aug	29-Aug	5-Sep	12-Sep	19-Sep	26-Sep	3-Oct	10-Oct	17-Oct	24-Oct	31-Oct	7-Nov	14-Nov	21-Nov	28-Nov	5-Dec	12-Dec	19-Dec	26-Dec	2-Jan	9-Jan	16-Jan	23-Jan	30-Jan
Obtain Concrete Permit	SMD	6-May	1-Jun																														
Church Blessing	HSCC	28-Jun	28-Jun																														
IFC Spirit II Complete	BCDM	30-Jun	30-Jun																														
Issue and Award Red Iron Fab & Erect	SMD	1-Jul	28-Jul																														
Anchor Bolt Layout & Shop drawings	Industrial/BCDM	29-Jul	5-Aug																														
Fabricate Anchor Bolts	SMD	6-Aug	12-Aug																														
FREP Concrete Foundations	S&M	10-Aug	18-Sep																														
Red Iron Shop Drwgs and Approval	Industrial/BCDM	3-Aug	22-Aug																														
Red Iron Fabricate	Industrial	24-Aug	18-Sep																														
Mobilize, Deliver and Erect Red Iron	Industrial	14-Sep	9-Oct																														
Issue and Award Glue Lams Fab & Erect	SMD	1-Jul	27-Jul																														
Glue Lams Shop Drwgs and Approval	Gravitty/BCDM	29-Jul	21-Aug																														
Glue Lams Fabricate	Gravitty	24-Aug	26-Sep																														
Deliver and Erect Nave/Sanctuary Glue Lams/Decking & Felt	Gravitty	12-Oct	6-Nov																					Allow 2 weeks for high center work - Work South to North										
Install Nave/Sanctuary Insulated Roof Nailer & Metal Shingles	Geoghegan	9-Nov	24-Dec																											complete after Sanctuary wall framed/sheeted				
FREP North End Concrete Slabs	S&M	23-Nov	5-Dec																														
FREP Nave/Sanctuary Concrete Slabs	S&M	4-Nov	25-Nov																								Enter through North end							
Obtain Plumbing Permit	SMD	1-Jul	22-Aug																														
Award Plumbing Contract	SMD	27-Jul	15-Aug																														
Install U/G Plumbing	Lyons	31-Aug	18-Sep																														
Issue and Award Electrical	SMD	1-Jul	7-Aug																														
Install U/G Electrical	Contractor	31-Aug	11-Sep																														
Issue and Award Light Gauge Trusses	SMD	1-Jul	24-Jul																														
Truss Shop Drawing and Approval	Grayhawk/BCDM	27-Jul	21-Aug																														
Obtain Building Permit	SMD	1-Jul	31-Aug																														
Frame & Sheet South Narthex Exterior Wall For Brick	Wilkerson	26-Oct	6-Nov																					After Glue Lams and beams completed on South End										
Lay-up Brick South Narthex Exterior Wall	Simon	9-Nov	1-Dec																														
Erect Narthex Glue Lams/Decking & Felt	Gravitty	2-Dec	11-Dec																														
Install High Narthex Insulated Roof Nailer & Metal Shingles	Geoghegan	28-Dec	9-Jan																												After South Narthex wall framed/sheeted				
FREP Connector & Family Room Concrete Slabs	S&M	7-Dec	11-Dec																														
FREP Narthex Concrete Slabs	S&M	14-Dec	24-Dec																														
Frame & Sheet South End Walls for Roof/LG Trusses	Wilkerson	14-Dec	8-Jan																														
Erect South End LG Trusses	Grayhawk	11-Jan	16-Jan																														
Frame & Sheet Lower South End Ready For Roofing	Wilkerson	18-Jan	30-Jan																														
Install Lower South End Roof Membrane and Metal Shingles	Geoghegan	Feb	Feb																														
Frame & Sheet North End/Sanctuary Wall For Brick/LG Trusse	Wilkerson	7-Dec	22-Jan																														Button-up after maso
Lay-up Brick Sanctuary Exterior Wall	Simon	21-Dec	15-Jan																														
Erect North End LG Trusses	Grayhawk	25-Jan	5-Feb																														
Sheet North End Ready For Roofing	Wilkerson	Feb	Feb																														
Install North End Metal Shingles	Geoghegan	Feb	Feb																														
Frame & Sheet Upper East/West Nave/Sanctuary Walls	Wilkerson	9-Nov	27-Nov																														
Frame & Sheet Lower East/West Nave/Sanctuary Walls	Wilkerson	1-Dec	8-Jan																												intermittent		
Church Dried-in February 2010																																	
FREP = Form,rebar,embeds,place concrete																																	