Attachment 2

Spirit I Project Summary Schedule

Mar10 2008

Task	J-08	F-08	M-08	A-08	M-08	J-08	J-08	A-08	S-08	O-08	N-08	D-08	J-09	F-09	M-09	A-09	M-09	J-09	J-09	A-09	S-09	O-09	N-09	D-08	J-10	F-10	M-10	A-10	M-10	J-10
Architect																														
Building Plan & Contract																														
Master Planning																														
Schematic Design																														
Design Development																														
Develop Rough Grading Bid Pkg																														
Construction Design																														
Develop Building Bid packages																														
Construction Management																														
Select CM																														
Pre Construction Phase																														
Contractor Bid Packages																														
Finalize GMP																														
Rough Site Grading & Hydro Seed																														
Construction Manager On-Site																														
Building Construction																														
Punch List & Set-ups																														
Final Site Develop & Landscaping																														
Move -in & Occupy																														
Easter Service April 4, 2010																														
Off-Site Utilities and Roadway																														
Property Re Zoning																														